

Exhibit C

Schedule

I. PHASE ONE DELIVERABLES


- a. **Pedestal Relief and Text** – Within 16 weeks after final Effective Date, the MLKMC will deliver to the Artist the final text and the individuals to be represented on the pedestal of the female figure of the Artwork. The Completion Date will be extended by the applicable time period of delay in which the final text is delayed as stated in the preceding sentence.
- b. **Delivery of Fabrication Documents** – Within 2 weeks after the Effective Date, Artist will deliver or cause to be delivered the Fabrication Documents.
- c. **Delivery of Schematic Design Documents** Within 16 weeks after the approval of Fabrication Documents by the MLKMC, Artist will deliver or cause to be delivered the Schematic Design Documents.
- d. **MLKMC Review** -- Within 2 weeks after delivery of the Schematic Design Documents, the MLKMC, in consultation with DGS, will issue an Approval.
- e. **Life-Size Models** – Within 22 weeks after Approval of the Fabrication Documents, Artist will present to the MLKMC life-size models (6' male and female figures) in clay.
- f. **MLKMC Review of Models** – Within 2 weeks after presentation of clay models, the MLKMC will issue an Approval.
- g. **Site Development Documents** -- Within 4 weeks after the Approval of the Schematic Design Documents, the Artist will deliver, or cause to be delivered, the Site Development Documents to the MLKMC and DGS.
- h. **MLKMC/DGS Review** – Within 2 weeks after delivery of the Site Development Documents, the MLKMC, in consultation with DGS, will issue an Approval.

II. PHASE TWO DELIVERABLES

II-A FABRICATION

- a. **Enlargement of Models.** Within 16 weeks after Approval of the life-size clay models, the Artist shall 3D scan and enlarge the models to full-size (12 feet) for bronze casting the full-size models deliver the full-size models to the Bronze Foundry.
- b. **Bronze Casting.** Within 20 weeks after delivery to the Bronze Foundry, all

MLK Initials: _____



Warren Initials: _____



elements of fabrication of the Artwork will be completed, including without limitation, the casting of the bronze figures and fabrication of the bronze pedestal and steel chains.

- c. **Finishing.** Within 14 days after completion of the items in II-A(b), the Artwork will be assembled and finished, including any patina requested by the MLKMC.
- c. **MLKMC Review.** Within 7 days after Fabrication of the Artwork, the MLKMC will issue an Approval.
- d. **Crating.** Within 7 days after Approval, the Artwork will be crated and prepared for Transportation.


II-B SITE DEVELOPMENT

- a. Artist shall take no more than 4 weeks for landscaping of the Site.
- b. Artist shall take no more than 4 weeks preparation for lighting for the Site.

III. PHASE THREE DELIVERABLES

- a. **Transportation.** Within 14 days of crating the Artwork, Transportation of the Artwork to the Site will occur.
- b. **Installation.** Within 14 days after completion of Transportation, the Artist will Install the Artwork.

MLK Initials: _____



Warren Initials: _____

